Gas Strength and Tightness Testing (Non Domestic)

Enter Company Gas Safe Registration Number 57454

CUSTOMER DETAILS

Name (Mr/Mrs/Miss/Ms) DOS ACCOMMODATION VILLAGE

Address MILLSTONES ABCDE
ENDCLIFFE VILLAGE
SHEFFIELD

Postcode S10 3EL

Tel No —

Contract Number DOS

SERVICE CENTRE

Address ENGIE
16 ENDCLIFFE VILLAGE
SHEFFIELD

Postcode S10 3EA

Tel No 0114 22224946

Indicate work undertaken	Tightness test	Strength test
Scope of works	Job No	27881890
TIGHTNESS TEST		

Test Instrument	
Type (water/elec etc)	ELECTRONIC
Serial No if applicable	U300JQE5390

TIGHTNESS TEST DETAILS	TPCP1	TPCP1A
Tested To TPCP1 or TPCP1A tick as apropriate		✓
Gas type Natural Gas (NG) Liquefied Petroleum Gas (LPG)		NG
Installation - New (N) - New extension (NE) - Existing (E)		E
Could weather/changes in temperature affect test? Yes/No		
Meter type (Diaphragm, Rotary etc) (N/A if meter not included in test)		D
Meter designation (U16, U40, P7 etc) (N/A if meter not included in test)		U40
Pressure bypass installed if applicable (Yes/No/NA)		NA
Gas meter volume (m^3)		0.067
Installation volume pipework and fittings (m^3)		0.533
Installation volume total (m^3)		0.6
Test medium - fuel gas, air		GAS
Tightness test pressure (TTP) mbar/~~bar~~		21.0
Gauge GRM		0.5
Pressure gauge type (water, high SG, electronic etc)		E
Maximum permitted leak rate (MPLR) m^3/h		
Maximum Permitted pressure drop (mbar)		4.2
Let-by test period (minutes)		2
Stabilisation period (minutes)		6
Tightness test duration (TTD) (minutes)		4
Any inadequately ventilated areas to check? Yes/No		NO
Is barometric pressure correction necessary? Yes/No		
FINDINGS		
Actual pressure drop (if any) mbar		0.0
Actual leak rate m3/hr		
Have inadequately ventilated areas been checked? Yes/NA		NA
Tightness test Pass or Fail		PASS

STRENGTH TEST DETAILS	
State test method Pneumatic (P) or Hydrostatic (H)	
Installation - New (N) - New extension (NE) - Existing (E)	
Have components not suitable for strength testing been removed or isolated from installation as necessary (Yes/NA)	
Calculated strength test pressure (STP) (m/bar/bar)	
Test medium - air, nitrogen, water (hydrostatic test) etc	
Stabilisation period (minutes)	
Strength test duration (STD) (minutes)	
Permitted pressure drop (% STP)	
Calculated pressure drop (mbar/bar)	
FINDINGS	
Actual pressure drop (mbar/bar)	
Strength test Pass or Fail	

DECLARATION OF GAS SAFETY - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and Use) Regulations, industry standards and procedures.

Engineers Sig [redacted] Date 8/7/20

Print Name [redacted]

Responsible Person's Signature

Attention : Where additional safety checks have been necessary to ensure the gas system is safe, the responsible person has been informed and has accepted the results. The installations has been left operational.

NOTIFICATION OF UNSAFE GAS INSTALLATION - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and Use) Regulations, industry standards and procedures. However, an unsafe gas installation has been identified, details of which are listed on a separate Warning/Advice Notice.

Engineers Signature Date

Print Name

Responsible Person's Signature

Copies : WHITE - Customer Copy YELLOW - Site Copy PINK - Office Copy GREEN - Engineer's Copy

Gas Strength and Tightness Testing (Non Domestic)

Enter Company Gas Safe Registration Number 574561

CUSTOMER DETAILS

Name (Mr/Mrs/Miss/Ms) UoS Accommodation Village

Address MILLSTONES CO.
ENDCLIFFE VILLAGE
SHEFFIELD

Postcode S103EL

Tel No –

Contract Number UoS.

SERVICE CENTRE

Address ENGIE
14 ENDCLIFFE AVENUE
SHEFFIELD

Postcode S103EA

Tel No 01422224946.

Indicate work undertaken	Tightness test	✓	Strength test	
Scope of works	Job No	27881890		
ANNUAL GAS PPM AND TIGHTNESS TEST				

Test Instrument	
Type (water/elec etc)	ELECTRONIC.
Serial No if applicable	U300JQE890

TIGHTNESS TEST DETAILS	TPCP1	TPCP1A
Tested To TPCP1 or TPCP1A tick as apropriate		✓
Gas type Natural Gas (NG) Liquefied Petroleum Gas (LPG)		NG
Installation - New (N) - New extension (NE) - Existing (E)		E
Could weather/changes in temperature affect test? Yes/No		
Meter type (Diaphragm, Rotary etc) (N/A if meter not included in test)		D
Meter designation (U16, U40, P7 etc) (N/A if meter not included in test)		U16
Pressure bypass installed if applicable (Yes/No/NA)		NA
Gas meter volume (m^3)		0.025
Installation volume pipework and fittings (m^3)		0.015
Installation volume total (m^3)		0.040
Test medium - fuel gas, air		GAS
Tightness test pressure (TTP) mbar/bar		21.0
Gauge GRM		0.5
Pressure gauge type (water, high SG, electronic etc)		ELEC
Maximum permitted leak rate (MPLR) m^3/h		
Maximum Permitted pressure drop (mbar)		4.2
Let-by test period (minutes)		2
Stabilisation period (minutes)		6
Tightness test duration (TTD) (minutes)		2
Any inadequately ventilated areas to check? Yes/No		NO
Is barometric pressure correction necessary? Yes/No		
FINDINGS		
Actual pressure drop (if any) mbar		0.0
Actual leak rate m3/hr		
Have inadequately ventilated areas been checked? Yes/NA		NA
Tightness test Pass or Fail		PASS

STRENGTH TEST DETAILS	
State test method Pneumatic (P) or Hydrostatic (H)	
Installation - New (N) - New extension (NE) - Existing (E)	
Have components not suitable for strength testing been removed or isolated from installation as necessary (Yes/NA)	
Calculated strength test pressure (STP) (m/bar/bar)	
Test medium - air, nitrogen, water (hydrostatic test) etc	
Stabilisation period (minutes)	
Strength test duration (STD) (minutes)	
Permitted pressure drop (% STP)	
Calculated pressure drop (mbar/bar)	
FINDINGS	
Actual pressure drop (mbar/bar)	
Strength test Pass or Fail	

DECLARATION OF GAS SAFETY - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety
(Installation and U[redacted]s, industry standards and procedures.

Engineers Signatu[redacted] Date 8/7/20

Print Name [redacted]

Responsible Person's Signature

Attention : Where additional safety checks have been necessary to ensure the gas system is safe, the responsible person has been informed and has accepted the results. The installations has been left operational.

NOTIFICATION OF UNSAFE GAS INSTALLATION - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and Use) Regulations, industry standards and procedures. However, an unsafe gas installation has been identified, details of which are listed on a separate Warning/Advice Notice.

Engineers Signature Date

Print Name

Responsible Person's Signature

Copies : WHITE - Customer Copy YELLOW - Site Copy PINK - Office Copy GREEN - Engineer's Copy